BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	114	
Item Name:	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications - Second Floor	

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Sec Floor						
	1	17.30				3.45	59.69	
	1	17.30				0.45	7.79	
	1	2.45				3.60	8.82	
	1	1.55				3.60	5.58	
	1	6.40				3.60	23.04	
	1	3.60				4.50	16.20	
	1	5.90				3.60	21.24	
	1	27.40				3.60	98.64	
Pin	6	0.75				3.00	13.50	
	3	2.95				0.30	2.66	
	1	4.00				3.60	14.40	
	1	5.80				3.60	20.88	
	1	6.70				3.60	24.12	
	1	4.50				3.60	16.20	
	1	6.40				3.60	23.04	
	1	4.00				3.60	14.40	
Chejja	6	1.80				1.30	14.04	
	1	2.70				1.30	3.51	
	1	4.00				0.30	1.20	
Deduction								
Glass	-3.0	2.72				2.77	-22.60	
	-1.0	3.00				3.00	-9.00	
	-0.5	2.40				1.80	-2.16	
	-3.0	1.50				1.80	-8.10	
Deduction								
W	-1.5	2.40				1.80	-6.48	
	-1.5	0.60				0.60	-0.54	

AEE(P)-2 RRN

Scanned by TapScanner

					1.80	8.10	
					Total Qty Work Done	331.95	Sqm
					Qty Payable in this Bill	331.95	Sqm

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)
Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	115	
Item Name:	Providing & finishing external walls in two coats over one coat of 100 % acrylic silcon glazed primer with Antifungal paint for top coat of Approved brand and shade to give an even shade after thourghly brooming the surfacfe to remove all dirt and loose powdered material, free from morter drops and and other foreign matter , cost of materails , labour, complete as per specifications - Third Floor	

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
		Third Floor						
	1	17.30				3.45	59.69	
	1	17.30				0.45	7.79	
	1	2.45				3.60	8.82	
	1	1.55				3.60	5.58	
	1	6.40				3.60	23.04	
	1	3.60				4.50	16.20	
	1	5.90				3.60	21.24	
	1	27.40				3.60	98.64	
Pin	6	0.75				3.00	13.50	
	3	2.95				0.30	2.66	
	1	4.00				3.60	14.40	
	1	5.80				3.60	20.88	
	1	6.70				3.60	24.12	
	1	4.50				3.60	16.20	
	1	6.40				3.60	23.04	
	1	4.00				3.60	14.40	
Chejja	6	1.80				1.30	14.04	
	1	2.70				1.30	3.51	
	1	4.00				0.30	1.20	
Deduction								
Glass	-3.0	2.72				2.77	-22.60	
	-1.0	3.00				3.00	-9.00	
	-0.5	2.40				1.80	-2.16	
	-3.0	1.50				1.80	-8.10	
Deduction								
W	-1.5	2.40				1.80	-6.48	

AEE(P)-2 RRN

Scanned by TapScanner

	1	0.60				0.60	0.84	
	3	1.80				1.80	8.10	
						Total Qty Work Done	331.95	Sqm
						Qty Payable in this bill	331.95	Sqm

AEE(P)-2 RRN

Contractor Representative

Assistant Engineer
RR Nagar (Project)

Consultant Representative

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	133
Item Name:	Providing and laying flooring and steps fine dressed granite stone slabs 40 mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, mortar, labour, curing complete as per specifications. fi

CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor								
Steps	9	4.20	0.50	0.50	0.50		18.90	
						Total Qty Work Done	**18.90**	Sqm
						Qty Payable in this bill	**18.90**	Sqm

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	127								
Item Name:	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm - Ground Floor								
	CHAINAGE / **Land Mark**	**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**
	Ground Floor								
	Entrance lobby	1	11.76				-	11.76	
	Balony	1	17.00	1.45	1.45	1.45	-	24.65	
						Total Qty Work Done		**36.41**	**Sqm**
						Qty Payable in this bill		**36.41**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS CIVIL ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPRD Building (Govt School) At Jalahalli Village in Ward No 10

Measurement Sheet

3rd And Part bill

Item No.	128								
Item Name	Providing and laying flooring for corridors/lobbies using combination of pre polished 10 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 10mm thick 70%, Pre polished black granite 10mm thick @ 5% and preflamed 10mm thick grey granite @25% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. ...do... using 10mm thick granite width not less than 1200mm - Ground Floor								
	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	First Floor								
	Balony	1	17.00	1.45	1.45	1.45		24.65	
							Total Qty Work Done	24.65	Sqm
							Qty Payable in this bill	24.65	Sqm

AE(P)-2 RRN

Contractor's Representative

Assistant Engineer
RR Nagar (Project)

Consultant Representative

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	129	
Item Name:	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm - Second Floor	

	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Secound Floor								
	Balony	1	17.00	1.45	1.45	1.45	-	24.65	
							Total Qty Work Done	**24.65**	**Sqm**
							Qty Payable in this bill	**24.65**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	130									
Item Name:	Providing and laying flooring for corridors/lobbies using combination of pre polished 19 mm thick water cut/gang saw Grey Granite, Black Granite, and strips of 50mm wide pre flamed grey granite using pre polished grey granite 19mm thick 76%, Pre polished black granite 19mm thick @ 2% and preflamed 19mm thick grey granite @22% over existing cement concrete bed in CM 1:4 average 20mm thick pointed with white cement/colour pigment etc., including cost of all materials, mortar, labour, curing etc., complete as per specification. - _do_ using 19mm thick granite width not less than 1200mm - Third Floor									
	CHAINAGE / **Land Mark**	**NO**	**L** (m)	**B** (m)	**B1** (m)	**Avg B** (m)	**D** (m)	**QTY**	**REMARKS**	
	Third Floor									
	Balony	1	17.00	1.45	1.45	1.45	-	24.65		
							Total Qty Work Done	**24.65**	**Sqm**	
							Qty Payable in this bill	**24.65**	**Sqm**	

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	136									
Item Name:	Providing full nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification									
	CHAINAGE		**NO**	**L**	**B**	**B1**	**Avg B**	**D**	**QTY**	**REMARKS**
	Land Mark			**(m)**	**(m)**	**(m)**	**(m)**	**(m)**		
			1	48.00					48.00	
								Total Qty Work Done	**48.00**	**Mtr**
								Qty Payable in this bill	**48.00**	**Mtr**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	137	
Item Name:	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification	

	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Toilet 1	1	48.00 ✓					48.00	
							Total Qty Work Done	**48.00**	**Mtr**
							Qty Payable in this bill	**48.00**	**Mtr**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	**138**	
Item Name:	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms - Ground Floor	

CHAINAGE / **Land Mark**	**NO**	**L (m)**	**B (m)**	**B1 (m)**	**Avg B (m)**	**D (m)**	**QTY**	**REMARKS**
Ground Floor								
Toilet 1	1	2.60	1.00	1.00	1.00	-	2.60	
	1	1.27	1.20	1.20	1.20	-	1.52	
	1	1.27	1.20	1.20	1.20	-	1.52	
Toilet 2	1	2.04						
	1	2.80	2.40	2.40	2.40		6.72	
Toilet 3								
	1	2.45	2.15	2.15	2.15	-	5.27	
						Total Qty Work Done	**17.64**	**Sqm**
						Qty Payable in this bill	**17.00**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	139								
Item Name:	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms First Floor								
	CHAINAGE / **Land Mark**	**NO**	**L (m)**	**B (m)**	**B1 (m)**	**Avg B (m)**	**D (m)**	**QTY**	**REMARKS**
	First Floor								
	Toilet 1	1	2.60	1.00	1.00	1.00	.	2.60	
		1	1.27	1.20	1.20	1.20	.	1.52	
		1	1.27	1.20	1.20	1.20	.	1.52	
	Toilet 2	1	2.04						
		1	2.80	2.40	2.40	2.40		6.72	
	Toilet 3								
		1	2.45	2.15	2.15	2.15	.	5.27	
							Total Qty Work Done	**17.64**	**Sqm**
							Qty Payable in this bill	**17.00**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

AEE(P)-2 RRN

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	140

Item Name: Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms Second Floor

	CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
	Sec Floor								
	Toilet 1	1	2.60	1.00	1.00	1.00	-	2.60	
		1	1.27	1.20	1.20	1.20	-	1.52	
		1	1.27	1.20	1.20	1.20	-	1.52	
	Toilet 2	1	2.04						
		1	2.80	2.40	2.40	2.40		6.72	
	Toilet 3								
		1	2.45	2.15	2.15	2.15	-	5.27	
							Total Qty Work Done	**17.64**	**Sqm**
							Qty Payable Up to 125 % in this bill	**11.63**	**Sqm**
							Qty Payable Abouve 125 % in this bill	**5.38**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	141	
Item Name:	Providing ceramic tiles of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick cement mortor 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications. size 30x30cms - Third Floor	

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Third Floor									
Toilet 1		1	2.60	1.00	1.00	1.00	-	2.60	
		1	1.27	1.20	1.20	1.20	-	1.52	
		1	1.27	1.20	1.20	1.20	-	1.52	
Toilet 2		1	2.04						
		1	2.80	2.40	2.40	2.40		6.72	
Toilet 3									
		1	2.45	2.15	2.15	2.15	-	5.27	
							Total Qty Work Done	**17.64**	**Sqm**
							Qty Payable Up to 125 % in this bill	**11.63**	**Sqm**
							Qty Payable Abouve 125 % in this bill	**5.38**	**Sqm**

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

AEE(P)-2 RRN

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	142	
Item Name:	KSRB 14-17.2: Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Ground Floor	

CHAINAGE / Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor									
Toilet 1		1	2.60				2.20	5.72	
		1	2.15				2.20	4.73	
		1	2.79				2.20	6.14	
		1	1.00				2.20	2.20	
		1	3.55				2.20	7.81	
Toilet 2									
		1	1.25				2.20	2.75	
		1	2.40				2.20	5.28	
		1	2.10				2.20	4.62	
		1	2.50				2.20	5.50	
Toilet 3									
		1	4.65				2.20	10.23	
		1	4.30				2.20	9.46	
		1	2.65				2.20	5.83	
		1	1.50				2.20	3.30	
		1	1.40				2.20	3.08	
		1	3.30				2.20	7.26	
Deduction									
V		-2.5	0.60				0.60	-0.90	
							Total Qty Work Done	**83.01**	**Sqm**
							Qty Payable in this bill	**81.70**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	143	
Item Name:	KSRB 14-17.2: Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. First Floor	

CHAINAGE / Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
First Floor									
Toilet 1		1	2.60				2.20	5.72	
		1	2.15				2.20	4.73	
		1	2.79				2.20	6.14	
		1	1.00				2.20	2.20	
		1	3.55				2.20	7.81	
Toilet 2									
		1	1.25				2.20	2.75	
		1	2.40				2.20	5.28	
		1	2.10				2.20	4.62	
		1	2.50				2.20	5.50	
Toilet 3									
		1	4.65				2.20	10.23	
		1	4.30				2.20	9.46	
		1	2.65				2.20	5.83	
		1	1.50				2.20	3.30	
		1	1.40				2.20	3.08	
		1	3.30				2.20	7.26	
Deduction									
V		-2.5	0.60				0.60	-0.90	
							Total Qty Work Done	**83.01**	**Sqm**
							Qty Payable in this bill	**81.70**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	144	
Item Name:	KSRB 14-17.2: Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.Second Floor	

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Sec Floor									
Toilet 1		1	2.60				2.20	5.72	
		1	2.15				2.20	4.73	
		1	2.79				2.20	6.14	
		1	1.00				2.20	2.20	
		1	3.55				2.20	7.81	
Toilet 2									
		1	1.25				2.20	2.75	
		1	2.40				2.20	5.28	
		1	2.10				2.20	4.62	
		1	2.50				2.20	5.50	
Toilet 3									
		1	4.65				2.20	10.23	
		1	4.30				2.20	9.46	
		1	2.65				2.20	5.83	
		1	1.50				2.20	3.30	
		1	1.40				2.20	3.08	
		1	3.30				2.20	7.26	
Deduction									
V		-2.5	0.60				0.60	-0.90	
							Total Qty Work Done	**83.01**	**Sqm**
							Qty Payable in this bill	**81.70**	**Sqm**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

QUALITY CONSULTANTS ENGINEERS Bangalore

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

e of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

m	145	

KSRB 14-17.2: Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.-Third Floor

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Third Floor									
Toilet 1		1	2.60				2.20	5.72	
		1	2.15				2.20	4.73	
		1	2.79				2.20	6.14	
		1	1.00				2.20	2.20	
		1	3.55				2.20	7.81	
Toilet 2									
		1	1.25				2.20	2.75	
		1	2.40				2.20	5.28	
		1	2.10				2.20	4.62	
		1	2.50				2.20	5.50	
Toilet 3									
		1	4.65				2.20	10.23	
		1	4.30				2.20	9.46	
		1	2.65				2.20	5.83	
		1	1.50				2.20	3.30	
		1	1.40				2.20	3.08	
		1	3.30				2.20	7.26	
Deduction									
V		-2.5	0.60				0.60	-0.90	
							Total Qty Work Done	**83.01**	**Sqm**
							Qty Payable in this bill	**81.70**	**Sqm**

Clod Cut

AEE(P)-2 RRN

Contractor Representative

QUALITY CONSULTANTS CIVIL ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Construction of MPED Building (Govt School) At Jalahalli Village in Ward No.16

Measurement Sheet

3rd And Part bill

Item No:	147
Item Name:	Providing and laying Cinder concrete in cement 1:15 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope compacting, including cost of materials, labour, curing complete as per specifications - First Floor

CHAINAGE / Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
Ground Floor								
Toilet 1	1	2.60	1.00	1.00	1.00	0.35	0.91	
	1	1.27	1.20	1.20	1.20	0.35	0.53	
	1	1.27	1.20	1.20	1.20	0.35	0.53	
Toilet 2	1	2.04				0.35	0.71	
	1	2.80	2.40	2.40	2.40	0.35	2.35	
Toilet 3								
	1	2.45	2.15	2.15	2.15	0.35	1.84	
First Floor								
Toilet 1	1	2.60	1.00	1.00	1.00	0.35	0.91	
	1	1.27	1.20	1.20	1.20	0.35	0.53	
	1	1.27	1.20	1.20	1.20	0.35	0.53	
Toilet 2	1	2.04				0.35	0.71	
	1	2.80	2.40	2.40	2.40	0.35	2.35	
Toilet 3								
	1	2.45	2.15	2.15	2.15	0.35	1.84	
						Total Qty Work Done	**13.77**	**Cum**
						Qty Limited to	**12.00**	**Cum**
						Qty Payable Up to 125 % in this bill	**7.50**	**Cum**
						Qty Payable Abouve 125 % in this bill	**4.50**	**Cum**

AEE(P)-2 RRN

Contractor Representative

Consultant Representative

Assistant Engineer
RR Nagar (Project)

Asst.Executive Engineer
RR Nagar (Project)

Scanned by TapScanner